

From: Robert Dieckmann

Sent: Friday, May 25, 2018 1:04 PM

Subject: Update

Hi All- Good progress continues to be made in the replanting work. Juniper has put in some of the understory materials and even some of the mulch has been placed in parts of the CDD1 areas. A crane was in this week to aid in the planting of some of the larger coconut palm and royal palms. They are continuing to plant trees and have started doing the layout along Championship Drive. The heavy rains have been good for the planted materials, but are slowing the progress of the work somewhat. This coming week looks to be wet as well.

The fence line along Championship has been completed, except for a couple of minor punch-list items. Work has begun on the Pepper Tree- Bent Creek section of fence, the installer will be off this coming week, but will return the following week. Its expected the Pepper Tree- Bent Creek section will be completed in a 1-1/2 to 2 weeks from then.

District 2 made the decision to install the same vinyl fence material at the end of Fiddler's Creek Parkway instead of the stackable concrete. This allowed us to accelerate the schedule and demolish the broken down concrete fence last week. We've received many positive comments on how much better that area looks without the damaged fence! The vinyl material has been ordered, its expected to take 6-8 weeks to arrive.

Enjoy the long weekend!

Regards,

Robert Dieckmann
Project Manager

Gulf Bay / Fiddler's Creek
8156 Fiddler's Creek Parkway
Naples, Florida 34114
(239) 732-3068 Office
(239) 732-9402 Fax
(239) 777-3063 Cell