

**From:** Robert Dieckmann

**Sent:** Friday, August 17, 2018 3:45 PM

**Subject:** Weekly Update

Hi All- The planting work is continuing in the CDD2 areas. It's expected that the planting work will begin in the villages in approximately 4-5 weeks. Their plan is to work a village from start to finish, then move on to the next village. They'll follow the same pattern as the District work and begin in the CDD1 villages, then move on to the CDD2 villages. Juniper has completed the CDD1 work, with the exception of the Hawk's Nest area where the new fence is going in and some punch-list items. Landscape lighting is being held until the end of the project. The material for the fence on the east side of Fiddler's Creek Parkway across from the Veneta entrance has arrived. Installation is expected to begin late next week after the crew finishes up on the Mulberry fence. Bentley Electric has completed the street light repairs except for a few poles that still need straightening. We will be replacing the bench on Championship Drive and the one on Fiddler's Creek Parkway by the lake just north of Sandpiper. We are waiting for the planting work to be finished before installing the benches to prevent damaging them. Attached is a photo of the clock going back in at the Club & Spa.

Have a great weekend!

Regards,

Robert Dieckmann  
Project Manager

Gulf Bay / Fiddler's Creek  
8156 Fiddler's Creek Parkway  
Naples, Florida 34114  
(239) 732-3068 Office  
(239) 732-9402 Fax  
(239) 777-3063 Cell

**CONFIDENTIALITY WARNING:** This email may contain privileged or confidential information and is for the sole use of the intended recipient(s). Any unauthorized use or disclosure of this communication is prohibited. If you believe that you have received this email in error, please notify the sender immediately and delete it from your system.

